





Central Waterfront

Approximate SR 99 Construction Schedules

Approximate Six 11 Constituction Schedules												
	A	В	С	D	Е	F	G	Н				
	Demand	Surface	Couplet	Elevated	Integrated	Bored	Cut &	Lidded				
	Mgmt &	Street		Structure	Elevated*	Tunnel	Cover	Trench				
Construction Efficient	Low						Tunnel					
(detours or closed corridor)	Capital											
Total Construction Period (years)	5	5	5.5	6.5	7	9.5	6.5	6				
Major Construction (years)	4	4	4.5	5	5.5	5.5	6	5				
SR 99 Detour or Closure (years)	2	2	2	3	3.5	.5	4	3				

	A	В	С	D	Е	F	G	Н
	Demand	Surface	Couplet	Elevated	Integrated	Bored	Cut &	Lidded
	Mgmt &	Street		Structure	Elevated*	Tunnel	Cover	Trench
Traffic Efficient	Low						Tunnel	
(detours or open corridor)	Capital							
Total Construction Period (years)	5. 5	5.5	5.5	8.5	8.5	9.5	8	6.5
Major Construction (years)	4.5	4.5	4.5	7	7.5	5.5	7.5	6.5
SR 99 Detour (years)	2	2	2	3.5	4	0	3.5	3

^{*} Construction of commercial space is not part of Scenario E.

Definition of "Major Construction"

- All scenarios include utility relocation, removal of the viaduct, seawall reconstruction, Battery Street Tunnel reconstruction and needed connections.
- Scenarios C, E and F also include rebuilding Western Avenue.
- Scenarios D and E also include a new elevated structure.
- Scenarios G and H also include a new cut-and-cover structure.
- Scenario F also includes a bored tunnel.

Stakeholder Advisory Committee Nov. 20, 2008 Potential SR 99 Construction Approaches Preliminary Results – Subject to Change

Key findings:

- Scenarios that include bypass options (D, E, G, H), have longer and more impacts on SR 99 traffic during construction.
- Scenario F has a substantially longer overall construction period, but is less disruptive than other bypass options on SR 99 traffic. Disruptions on the central waterfront are similar to other surface scenarios.

How does SR 99 construction relate to the overall construction of scenarios?

- Scenarios include elements for surface streets, transit, I-5, and policies and management.
- It would be best to put other building block elements, such as Spokane Street, Fourth Avenue ramp, Ballard RapidRide to West Seattle, Delridge RapidRide, and increased peak period service, in place prior to SR 99 construction.

What did we learn?

- Traffic efficient construction approaches can extend the period of total and major construction up to two years.
- Extending the construction period increases the total project costs.