

## Smaller concrete pours to begin January 5

Concrete pours scheduled to begin this week have been postponed. King County contractors have tentatively rescheduled the first pour for the facility's underground storage tank for **Monday, January 5**. A second pour is planned for Thursday, January 8.

No work is planned for Thursday, January 1. Schedule updates will be provided as necessary.

On pour days, about 10 trucks an hour will deliver 2,000 cubic yards of concrete to the site— less than half the amount delivered daily for the pour in early December. The site will look as it did during those earlier pours. Concrete will be delivered to the site between 7 a.m. and 6 p.m. Two concrete pump trucks on the east side of the 7000 block of Beach Dr. S.W. will pump concrete into the hole. Crews may continue working in the tank area after 6 p.m. if necessary. Traffic delays and congestion can be expected near the project area on pour days.

### What to expect during concrete pours:

- Smaller concrete pours between 7 a.m. and 6 p.m. on:
  - Monday, January 5
  - Thursday, January 8
- Work will continue past 6 p.m. if necessary to complete each day's pour
- Crews working on the east side of the 7000 block of Beach Dr. S.W. near Lowman Beach Park
- Trucks parked on the 7000 block of Beach Dr. S.W. and Lincoln Park Way S.W. near Murray Ave. S.W.
- Trucks waiting to deliver concrete will remain running at all times to expedite entry to the site
- Flagger directing traffic along Beach Dr. S.W. and at the intersection of Beach Dr. S.W. and Lincoln Park Way S.W.
- No parking on pour days in the following locations:
  - 7000 block of Beach Dr. S.W.
  - Lincoln Park Way S.W. between Murray Ave S.W. and Beach Dr. S.W.
- Local and emergency access maintained on Beach Dr. S.W. and Lincoln Park Way S.W.
- Considerable increase in truck traffic entering and leaving the site during work hours
- Traffic delays, congestion around the site
- East sidewalk of Beach Dr. S.W. closed between 7 a.m. and 6 p.m.

DECEMBER/JANUARY						
Su	M	T	W	T	F	S
28	29	30	31	1	2	3
4	5	6	7	8	9	10
11	12	13	14	15	16	17
18	19	20	21	22	23	24
25	26	27	28	29	30	31

Concrete pours scheduled  
 No work scheduled



Concrete pours will begin Monday, January 5.

**Thank you for your ongoing patience during construction!**

**Alternative Formats Available**  
206-477-5371 / TTY Relay: 711

**For more information:**

**Call the 24-hour project information hotline: 206-205-9186**

**Email [doug.marsano@kingcounty.gov](mailto:doug.marsano@kingcounty.gov) or search "Murray CSO" at [kingcounty.gov](http://kingcounty.gov)**